

What Happened This Week: (4/30/2018 to 5/6/2018)

- Private utility contractors continued relocating utilities in conflict with the new roadway design; work will occur Monday – Saturday through completion.
- A total of 40 trees were removed, including 29 ash trees (it was previously reported that 37 trees would be removed).

What's Happening Next Week: (5/7/2018 to 5/13/2018)

- Private utility contractors will continue relocation of utilities in conflict with the new roadway design; work will occur Monday-Saturday through completion.
- Road contractor start date has been delayed to 5/14; all pavement removals and project limits will be marked with paint.

Special Notes:

- The current utility work is separate from the Wilson Drive Reconstruction project, and is being managed by private contractors.
- Road reconstruction work along Wilson Drive is anticipated to begin on May 14th.



↑ We Energies excavates along the sidewalk for the new gas main installation.



↑ KS Energy Services excavates along the sidewalk for new utility installation.



Field Construction Manager Contact Info:

Matt Sieracki
262-225-8370
matt.sieracki@stantec.com

