



# 2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #7, June 17, 2022



**Alley 1 Pavers**



**Alley 2 Pavers**

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

## **WORK COMPLETED WEEK OF June 13th**

Breckenridge completed the permeable paver installation for Alley 1 and Alley 2.

## **WORK SCHEDULED WEEK OF June 20th**

Alley 1 and Alley 2 work will continue with the placement of asphalt pavement and patching of driveways/parking lots.

Due to weather delays, the start of Alley 3 has been delayed to a tentative start date of June 27<sup>th</sup> once the Contractor completes the necessary work in Alleys 1 and 2. Residents will be notified prior to construction to provide time to remove vehicles from the alleys.

***To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.***

If you have any questions or special needs, please feel free to contact one of the following:  
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 [www.villageofshorewood.org/2022alleys](http://www.villageofshorewood.org/2022alleys)